

## CASIF—SHORT FORM—POST-REPAIR/REPLACEMENT SAFETY CHECKS

PAGE 1 OF 2

Client: \_\_\_\_\_ Date R/R Completed: \_\_\_\_\_

Contact attempts: (1) \_\_\_\_\_, (2) \_\_\_\_\_, (3) \_\_\_\_\_

If over 5 days to test, reason: \_\_\_\_\_

### **Instructions for Post-Repair/Replacement Safety Checks** (Also see Field Policy Preface for WIS Sec. 3.)

- (a) The same day Repair/Replacement is finish, if feasible, and no later than 5 calendar days afterward, each Repaired or Replaced appliance shall get minimum safety checks using this form, which must be properly completed and attached to a regular CASIF (or to CASIF page 1, if an ECIP job). If over 5 days needed to test, document reason & attempts on page 1.
- (b) When Repair/Replacement occurs before Post-CAS CAS Testing, Post-Repair/Replacement Safety Checks are in addition to *Pre-Wx* CAS Tests. Plus, if *Post-Wx* CAS Testing is feasible, the R/R appliance is included in those tests.
- (c) When Appliance Repair/Replacement occurs after Wx and Post-Wx CAS Testing, Post-R/R Safety Checks are in addition to Post-Wx CAS Tests for that appliance, and the completed Post-R/R Form is attached to the CASIF.
- (d) If Post-Repair/Replacement Safety Checks reveal a CAS Fail for the Repaired/Replaced appliance, correction shall be made, and re-checks shall be performed, following procedures described in (a) above.
- (e) For ECIP jobs with no weatherization, complete page 1 of the regular CASIF, and attach this completed form to it.

### **(F) AMBIENT CO MEASUREMENTS—REPAIRED/REPLACED SPACE HEATER**

**Living Space: F-1: Initial:** \_\_\_\_\_ ppm • **F-3: Second:** \_\_\_\_\_ ppm ► P F • **F-4: Appliance:** \_\_\_\_\_ ppm change ► P F

Notes: \_\_\_\_\_

Legend: Y = Yes, N = No, NA = Not Applicable, U = Unverifiable, NF = Not Feasible • Record Gas Leaks & Defects on Comments lines.

Heater Type: FAU = Forced Air Unit, WF = Wall Furnace, FF = Floor Furnace, DV = Direct Vent, FS = Free-Standing

Signature required on page 2. • Attach to Short Form CASIF • Item numbering is coordinated with the Full-Length CASIF.

<b>(G) GAS HOME HEATING SYSTEM</b> <input type="checkbox"/> Repaired, <input type="checkbox"/> Replaced • <input type="checkbox"/> NA		<b>Post-Repair/Replace Test</b>
G-3a Type Existing: _____ kBtu/hr: _____ ► Draft: <input type="checkbox"/> Nat. <input type="checkbox"/> Ind. • <input type="checkbox"/> DV		Location: _____
G-3b Type Replaced: _____ kBtu/hr: _____ ► Draft: <input type="checkbox"/> Nat. <input type="checkbox"/> Ind. • <input type="checkbox"/> DV		Location: _____
G-9 CVA: Existing: _____, Req'd: _____, Added: _____		Is CVA OK?                      Y N NA
G-10-15 Visual— <u>Off</u> :		Defects?                      Y N NA U
G-16-18 Visual— <u>On</u> :		Defects?                      Y N NA U
G-20 <u>Open Door Tests</u> —CO & Draft: <input type="checkbox"/> Appliance Ambient CO—Flue Gas CO is NF <input type="checkbox"/> Can't use Draft Gauge, doing "Smoke Test" • Spillage Check:		Outdoor temperature: _____ °F CO: _____, _____, _____, _____ ppm Draft: — _____ iwc/Pa    P F NA Spillage present?              Y N NA
G-21 <u>Closed Door Tests</u> —CO & Draft: <span style="float: right;"><input type="checkbox"/> NA</span> <input type="checkbox"/> Appliance Ambient CO—Flue Gas CO is NF <input type="checkbox"/> Can't use Draft Gauge, doing "Smoke Test" • Spillage Check:		_____, _____, _____, _____ ppm Draft: — _____ iwc/Pa    P F NA Spillage present?              Y N NA

<b>(I) GAS WATER HEATER</b> <input type="checkbox"/> Repaired, <input type="checkbox"/> Replaced • <input type="checkbox"/> NA		<b>Post-Repair/Replace Test</b>
I-3a Existing: _____ Gal, <input type="checkbox"/> Tankless, kBtu/hr: _____ ► Draft: <input type="checkbox"/> Nat. <input type="checkbox"/> Ind. • <input type="checkbox"/> DV		Location: _____
I-3b Replaced: _____ Gal, <input type="checkbox"/> Tankless, kBtu/hr: _____ ► Draft: <input type="checkbox"/> Nat. <input type="checkbox"/> Ind. • <input type="checkbox"/> DV		Location: _____
I-9 CVA: Existing: _____, Req'd: _____		Is CVA OK?                      Y N NA
I-10-11 Visual— <u>Off</u> :		Defects?                      Y N NA U
I-12-13 Visual— <u>On</u> :		Defects?                      Y N NA U

<p>I-15 <u>Open Door Tests</u>—CO &amp; Draft:</p> <p><input type="checkbox"/> Appliance Ambient CO—Flue Gas CO is NF</p> <p><input type="checkbox"/> Can't use Draft Gauge, doing "Smoke Test"</p> <p>● Spillage Check:</p>	<p>Outdoor temperature: _____°F</p> <p>Highest CO: _____ ppm</p> <p>Draft: – _____ iwc/Pa    P   F   NA</p> <p>Spillage present?                    Y   N   NA</p>
<p>I-16 <u>Closed Door Tests</u>—CO &amp; Draft:</p> <p><input type="checkbox"/> Appliance Ambient CO—Flue Gas CO is NF</p> <p><input type="checkbox"/> Can't use Draft Gauge, doing "Smoke Test"</p> <p>● Spillage Check:</p>	<p><input type="checkbox"/> NA</p> <p>Highest CO: _____ ppm</p> <p>Draft: – _____ iwc/Pa    P   F   NA</p> <p>Spillage present?                    Y   N   NA</p>

Legend: Y = Yes, N = No, NA = Not Applicable, U = Unverifiable, NF = Not Feasible • Record Gas Leaks & Defects on Comments lines.

(J) GAS COOK STOVE & OVEN/BROILER		<input type="checkbox"/> Repaired, <input type="checkbox"/> Replaced • <input type="checkbox"/> NA	Post-Repair/Replace Test
Existing Unit (Describe)			
Replaced Unit (Describe):			
J-2-3 Kitchen Exhaust issues?		<input type="checkbox"/> Mobile Home	Exhaust issues? Y N NA
J-4 • <u>Cooktop</u> —CO Readings:		LR _____, RR _____ ppm CO LF _____, RF _____ ppm CO	
• <u>Griddle</u> —CO Readings:		5 <sup>th</sup> Burner _____ ppm CO NA Griddle: _____ ppm CO NA	
J-5 <u>Oven &amp; Broiler</u> —CO Readings:			
<input type="checkbox"/> <u>Single-Burner Oven</u> :		Oven: _____ ppm CO NA	
<input type="checkbox"/> <u>Two-Burner Oven</u> :		Broiler: _____ ppm CO NA	
<input type="checkbox"/> <u>Broiler separate from Oven</u> :			
<input type="checkbox"/> <u>Convection Oven</u> : (Fan On & Off, highest reading)			

**Comments:**

POST-TEST: Technician Signature: \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_